Sl. No.	Description of Items	Unit	Previous Measurement			Present Measurement			Total Up-to-date	
			Qty.	Rate	Cost	Qty.	Rate	Cost	Qty.	Cost
1	Earthwork excavation by manual means in hard soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface levelled and sides neatly dressed the disposed earth to be levelled neatly after breaking of clods complete as per specifications with all leads and lifts etc., complete as per specification and direction of engineer in charge of the work	Cum				146.33	75.60	11062.54	146.33	11062.54
2	Removing B.S Slab of drain and stracking etc., complete as per specification and direction of engineer in charge of work.	Sqm				487.20	58.32	28413.50	487.20	28413.50
3	Providing and laying in position plain cement concrete of mix M7.5 with cement OPC cement @ 180 kg with 40mm and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregates @ 0.57cum machine mixed, concrete laid in layers not exceeding 15 cm thick, well compacted in foundation and plinth including cost of all materials labour HOM of machinery curing etc., compete as per specification and direction of engineer in charge of the work.	Cum				27.96	4847.40	135553.83	27.96	135553.83
4	Providing and laying in poisition plain cement concrete of mix M 1:2:4 with cement @ 240 kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum machine mixed, concrete laid in layers not exceeding 15cms thick well compacted in foundation plinth and cills, including cost of all materials, labour HOM of machinery curing complete as per specification and direction of engineer in charge of the work	Cum				46.78	5324.85	249236.35	46.78	249236.35
5	Refixing stone slabs of drains and pointing in CM 1:3 etc., Complete as per specification and direction of Engineer in charge of the work.	Sqm				292.18	292.35	85410.05	292.18	85410.05
6	Providing Granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., Complete as per specification and direction of engineer in charge of the work	Sqm				194.88	639.36	124598.47	194.88	124598.47
6	Providing and constructing precast concrete solid blocks ith compressive strength not less than 35 Lg/sqm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x20x20cms conforming to I.S 2185/1965 in superstructure including cost of materials, labour charges, scaffolding curing complete as per specification and direction of engineer incharge of the work.	Sqm				162.40	993.60	161360.64	162.40	161360.64
7	Providing and constructing precast concrete solid blocks with compressive strength not less than 35 Kg/Sqm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x20x20cms conforming to I.S 2185/1965 in superstructure including cost of materials labour charges, scaffolding, curing complete as per specification with all leads and lifts etc., complete as per specification and direction of engineer in charge of the work.	Sqm				363				
8	Supplying and fixing precast rainforced conce slab 10cm thick including cost of reinforcement as per design and drawing material cost, transportation, hire charges of machinery, machine cutting the vertical face to get plain even surface etc., complete as per specification and direction of engineer in charge of the work.	Sqm				363.60	1600	581760	363.60	581760
9	Dispostal of debris to the final place of disposal with all lead and lift and as directiion by the engineer in charge of the work, lead 10 Km a) Basic rate for haulage of materials as per item NO 17.4/KSRRB: M100-4 Rs. 2.00 Tonne/Km b) Average earth of work 1.28 Tenne/Km for Rs. 2.00/Km c) Add loading and unloading M 100-1 Rs. 62.20	Cum				1466	7824	11435.55	146.10	11435.55
								1386278.60		1386278.60

CERTIFICATE

1 This is to certify that the contractor has completed the work satisfactorily.
2 The contractor has cleared the debries from the work sport
3 The contractor has used his own vehicles for the coveying the debries.
4 There are no departmental issues for the above work.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ದಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

1347000-00
10% KRIDL 134700.00
I.T. 1.65% 13470.00
L.C. 1% 13470.00
1508640.00

AEE/TDSD/SBR/105-15-16
dt-30/11/15

FIRST & FINAL

Orginal/Duplicate/Triplicate

CONTRACT CERTIFICATE

(For other works)

No..... Date:.....

Division: Sub-Division:

Bill Received No.....Dated.....Cash Book Vocher No.....Dated.....

Scheduled Docket No..... Head of Account.....

Name of work (as Per Sanctioned Estimate.):- **Improvements and Construction of CC Road and drain at Dhaneshwari road in Ward No. 15**

Name of Contractor and Full Address: : - **Technical Manager (West), Karnataka Rural Infrastructure Development Limited, Project Implementation unit, No. 280, 59th Cross, 17th 'C' Main road, 3rd 'Y' Block, Rajajinagar.**

Reference to Agreement No: **EE/DD/WO/308/14-15**

Certified that the measurements were taken by me on .....29/9/15.....and recorded in pages.....314 to 319

Measurements Book No...4142..... and that the work is satisfaction executed

EXECUTIVE ENGINEER-4
KRIDL, BBMP, DIVISION
BANGALORE-560 010

Contractor Signature.

Officer-in-charge of work.

Certified that the measurements were taken by me on 29/9/15 and found correct. The work is satisfactorily executed

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ ವಿಭಾಗ
ಬೆಂಗಳೂರು

Sub – Division Officer

If Memorandum of Payment **Work Code No. 015-15-000020**

		Amount
1	Total Value of work done or supplies made as per account.	
2	Deduct amount to be held in reserve being ..... Percent Rs.	
3	Deduct amount to be held in reserve being balance	
4	Deduct payments: a) Amount of previous payment as in the office Cash Book Vocher No..... Dated..... S.D. No..... Amount adjusted towards cash advance recovery of b) Payments cost store or other materials supplied.	
5	Balance being unpaid value of work done held in reserve	Total...
6	Deduct cash advance made on the office cash book vehicle No..... Dated..... Less adjustments	
7	Net amount due to or from contractor	
	Unadjusted items	
8	Advance to contractor for materials brought to site (as detailed) within value of Government materials supplied. Government materials supplied.	

Contractor Signature.

EXECUTIVE ENGINEER-4
KRIDL, BBMP, DIVISION,
BANGALORE-560 010

Received Rs.....(in wards).....

.....

By cash and by adjustment of payment as per memorandam.

Witnesses:

1

2

(for use in the office)

Date:.....

Paid by me by cheque..... Dated.....

Cash Rs..... Dated.....

Signature of Contractor

EXECUTIVE ENGINEER-4
KRIDL, BBMP, DIVISION,
BANGALORE-560 010

Initials of Officer making payment dated.....

Executive Engineer.